ROS Work Order

No.
09142

Customer Information

Customer Name:
High Peak Energy Holding LLC

ROS Truck Number:
0003

Start Time:
07:00 AM

Location Name:
Allar 19A

Customer Contact:
Pat Lindsey

Website:
Reliable-Oilfield-Services.com

GL Code:
N/A

Type of work:
PM Flare/Combustor Flame Arrester

Equipment Asset Tag:
N/A

Work Area:
High Peak

Customer Work Order:
None

Date:
05/11/2026

Site Sign:

GPS:

Description of Work

I came to the location to pm the flare onsite. I started by isolating the gas source then pming the flare pilot by cleaning the gas orfices and igniton rod. I then pmd the flare flame arrestor by pressure washing it with hot water. The arrestor is in good operational condition and the flare is back in service. No further issues were detected.

Completed Work

Tech Name:
Matthew Reid

Tech Signature:

ROS Work Order

No.
09142

Matthew Reid

Completed Work:

Flare/Combustor PM(1)

Flare Serial Number:

Arr 1 ID Tag:

Arr 1 ID Tag:

ROS Work Order

No.
09142

Pump Motor:
N/A

Level Switch Functional:
N/A

Fluid Pumped Off:
N/A

Fan Motor Functional:
N/A

Arr 2 ID Tag:
N/A

Arr 3 ID Tag:
N/A

Arr 4 ID Tag:
N/A

Arr 5 ID Tag:
N/A

Arr 2 ID Tag:
N/A

Arr 3 ID Tag:
N/A

Arr 4 ID Tag:
N/A

Arr 5 ID Tag:
N/A

Parts

Description	Part #	Used	Pic 1	Pic 2	Price	Qty	Cost
Pressure wash trailer Rental	41127	Pressure wash trailer Rental			$375.00	1.00	**$375.00**
FIELD SUPPLIES/CLEANER AND LUBRICANTS	42116	FIELD SUPPLIES/CLEANER AND LUBRICANTS			$5.11	2.00	**$10.22**
High Peak Flare Pilot Cleaning	PILOT-CLEAN	High Peak Flare Pilot Cleaning			$75.00	1.00	**$75.00**
High Peak Flame Arrestor cleaning	FA-CLEAN	High Peak Flame Arrestor cleaning			$125.00	1.00	**$125.00**

Labor

Hours:
4.50

Hourly Rate:
$115.00

Labor Total:
517.50

Mileage

Miles:
72

Cost Per Mile:
$1.50

Departing GPS:

Mileage Cost:
108.00

Departure Time:
11:30 AM

ROS Work Order

No.
09142

Customer Sign-off

Customer Signature / Approval:

ROS Work Order

No.
09142

Cost

Labor Cost:
517.50

Mileage Cost:
108.00

Parts Cost:
$585.22

Total Cost:
$1210.72